Date	Total Time		Time Since Last Overhaul		**Engine Service and Maintenance Record** Installations, Inspections, Airworthiness Directives, Special Inspections, Modifications and Service Bulletins
	Hrs.	Min.	Hrs.	Min.	
Brough					N282CD 4/8/2026 Teledyne Continental IO-550-N27 S/N 917363 Engine TTSN 1229.7 Aircraft hobbs meter 1229.7 Preformed'Annual inspection this date as per FAR 43 appendix D and using Cirrus SR22 Inspection guide as a reference. Compression checked as follows #1 66/80 #2 71/80 #3 78/80 #4 74/80 #5 72/80 #6 77/80. All AD's checked through Bi-weekly 2026-07. Ground ran ops and leak checked good. I certify that this engine has been inspected in accordance with an annual inspection and has been found to be in an airworthy condition. Airwerks LLC. Marvin Coolidge Marvin Coolidge AP2757107IA.